



HUNTERS POINT SHIPYARD

NAVY MONTHLY PROGRESS REPORT



JUNE 22, 2006


www.navybracpmo.org/bracbases/california/hps/default.aspx

USS Rampage

This monthly progress report (MPR) summarizes environmental restoration activities conducted by the U.S. Department of the Navy (Navy) at Hunters Point Shipyard (HPS) during June 2006. This MPR is prepared in accordance with the HPS Federal Facility Agreement, Section 6.6. The MPR is presented in three sections. Section 1.0, Parcel Updates, summarizes key activities at each parcel completed during the past month and planned for the upcoming 2 months. Section 2.0, Special Recognition, recognizes members of the Navy, contractors, regulatory agencies, and community who work together on projects for HPS. Section 3.0, Schedule, identifies submittals, meetings, and field activities completed during the past month and planned for the upcoming 2 months.

1.0 PARCEL UPDATES

This section summarizes key activities at each parcel completed during the past month and activities planned for the upcoming two months.



Hunters Point Shipyard

1.1 PARCEL B

The activities completed during May 2006 and planned for the upcoming two months at Parcel B are summarized below.

May 2006 Activities at Parcel B

- Continued groundwater sampling in accordance with the Sampling and Analysis Plan (SAP) for basewide groundwater monitoring. Continued developing quarterly groundwater monitoring reports.
- Began the radiological removal action of the storm drains and sanitary sewer lines.
- Completed investigation of groundwater and soil gas at the Parcels B and C boundary.

June and July 2006 Activities at Parcel B

- Continue groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continue developing and submitting quarterly groundwater monitoring reports.
- Begin responding to agency comments on the draft Technical Memorandum in Support of a Record of Decision Amendment.
- Prepare the Draft Parcels B and C Contamination Delineation at Remedial Unit (RU)-C5 Technical memorandum.
- Finalize plans for installation of remedial action monitoring wells to replace wells that were removed during the radiological removal action.



Parcel B Sewer Removal Construction

1.2 PARCEL C

The activities completed during May 2006 and planned for the upcoming two months at Parcel C are summarized below.

May 2006 Activities at Parcel C

- Continued to prepare the draft Revised Feasibility Study Report for Parcel C.
- Continued groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continued developing and submitting quarterly groundwater monitoring reports.

June and July 2006 Activities at Parcel C

- Prepare final work plan for a groundwater treatability study at Building 253, RU-C1.
- Continue groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continue developing and submitting quarterly groundwater monitoring reports.
- Continue to prepare the draft Feasibility Study Report for Parcel C.

1.3 PARCEL D

The activities completed during May 2006 and planned for the upcoming two months at Parcel D are summarized below.

May 2006 Activities at Parcel D

- Continued to prepare the draft final Revised Feasibility Study Report for Parcel D.
- Continued groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continued developing and submitting quarterly groundwater monitoring reports.

June and July 2006 Activities at Parcel D

- Continue to prepare the draft final Revised Feasibility Study Report for Parcel D.
- Continue groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continue developing and submitting quarterly groundwater monitoring reports.

1.4 PARCEL E

The activities completed during May 2006 and planned for the upcoming two months at Parcel E are summarized below.

May 2006 Activities at Parcel E

- Continued soil screening and site restoration at the metal reef removal action area in accordance with the work plan.
- Continued implementing the Installation Restoration (IR)-02 Northwest and Central removal action in accordance with the work plan.
- Continued to prepare the draft Wetlands Mitigation Plan to restore areas affected by the Parcels E and E-2 removal actions.
- Continued to prepare the revised draft Remedial Investigation Report for Parcel E.
- Continued groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continued developing and submitting quarterly groundwater monitoring reports.



Technician Performing Radiological Scan While Excavating at Parcel E

June and July 2006 Activities at Parcel E

- Continue implementing removal actions. Continue excavating at IR-02 Northwest and Central areas.
- Continue site restoration at the metal reef removal action area in accordance with the work plan.
- Continue to prepare the draft Wetlands Mitigation Plan.
- Prepare and submit the responses to comments on the Parcels E and E-2 Shoreline Technical Memorandum.
- Continue groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continue developing and submitting quarterly groundwater monitoring reports.
- Continue to prepare the revised draft Remedial Investigation Report for Parcel E.

1.5 PARCEL E-2

The activities completed during May 2006 and planned for the upcoming two months at Parcel E-2 are summarized below.

May 2006 Activities at Parcel E-2

- Continued site restoration at the metal slag removal action area in accordance with the work plans.
- Continued groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continued developing and submitting quarterly groundwater monitoring reports.
- Continued monthly landfill gas monitoring. Prepared and submitted monthly landfill gas reports.
- Continued to prepare the draft Remedial Investigation/Feasibility Study Report for Parcel E-2.
- Continued excavation and field activity at the Polychlorinated Biphenyl (PCB) Hot Spot Area.

June and July 2006 Activities at Parcel E-2

- Continue monthly landfill gas monitoring. Continue to prepare and submit monthly landfill gas monitoring reports.
- Continue site restoration at the metal slag removal action area in accordance with the work plans.
- Continue field activities for the shoreline removal action areas. Continue excavation at the PCB Hot Spot Area.
- Continue groundwater sampling in accordance with the SAP for Basewide Groundwater Monitoring. Continue developing and submitting quarterly groundwater monitoring reports.
- Continue to prepare the draft Remedial Investigation/Feasibility Study Report for Parcel E-2.
- Prepare the annual stormwater monitoring report.

1.6 PARCEL F

The activities completed during May 2006 and planned for the upcoming two months at Parcel F are summarized below.

May 2006 Activities at Parcel F


- Continued to prepare the draft Feasibility Study Report for Parcel F.

June and July 2006 Future Activities at Parcel F

- Continue to prepare the draft Feasibility Study Report for Parcel F.

2.0 SPECIAL RECOGNITION

The Navy would like to recognize the contributions of Charles DePew, the Navys Senior Contracting Office for the HPS cleanup program for the last 5 years. Mr. DePew manages over 200 million dollars worth of contracts for HPS and has been a major factor in increasing the amount of contracting in the community. Mr. DePew is a U.S. Army veteran from the Vietnam War. Mr. DePew's hobbies include golf and cars. ***Thank you for your continued support on the HPS team!***



Charles DePew Navy Senior Contracting Officer for HPS

3.0 SCHEDULE

This section presents a listing of meetings conducted and planned as well as deliverables submitted and planned during this reporting period.

May Meetings:

- ▶ Base Realignment and Closure (BRAC) Cleanup Team Meeting - May 23, 2006
- ▶ Restoration Advisory Board Meeting - May 25, 2006

May Deliverables:

- ▶ Final January to March 2005 Basewide Quarterly Groundwater Monitoring Report
- ▶ Final April to June 2005 Basewide Quarterly Groundwater Monitoring Report
- ▶ Parcel B Final April to June 2005 Quarterly Groundwater Monitoring Report
- ▶ Parcel B Final July to September 2005 Groundwater Monitoring Report
- ▶ Final February 2006 Monthly Landfill Gas Monitoring Report
- ▶ Draft April 2006 Monthly Landfill Gas Monitoring Report

June and July Meetings:

- ▶ BRAC Cleanup Team Meeting - June 20, 2006
- ▶ Restoration Advisory Board Meeting - June 22, 2006
- ▶ BRAC Cleanup Team Meeting - July 25, 2006
- ▶ Restoration Advisory Board Meeting - July 27, 2006

June and July Deliverables:

Basewide

- ▶ Community Notification Plan, Revision 1
- ▶ Final July to September 2005 Basewide Quarterly Groundwater Monitoring Report
- ▶ Final October to December 2005 Basewide Quarterly Groundwater Monitoring Report
- ▶ Draft January to March 2006 Basewide Quarterly Groundwater Monitoring Report
- ▶ 2005-2006 Annual Storm Water Report

Parcel B

- ▶ Final Technical Memorandum in Support of a Record of Decision Amendment
- ▶ Parcel B Draft October to December 2005 Groundwater Monitoring Report (Annual Report)
- ▶ Draft January to March 2006 Groundwater Monitoring Report
- ▶ Draft Parcels B and C Contamination Delineation at RU-C5 Technical Memorandum
- ▶ Draft Radiological Addendum for the Technical Memorandum in Support of a Record of Decision Amendment

Parcel C

- ▶ Final RU-C1 Treatability Study Work Plan

Parcels E and E-2

- ▶ Responses to Comments for the Shoreline Characterization Technical Memorandum
- ▶ Final March 2006 Monthly Landfill Gas Monitoring Report
- ▶ Final April 2006 Monthly Landfill Gas Monitoring Report
- ▶ Draft May 2006 Monthly Landfill Gas Monitoring Report
- ▶ Draft Wetlands Mitigation and Monitoring Plan for the Metal Debris and Slag Areas
- ▶ Annual Landfill Cap Operation and Maintenance Report for 2005 - 2006