



HUNTERS POINT SHIPYARD NAVY MONTHLY PROGRESS REPORT

BRAC
PMO WEST



AUGUST 24, 2006

<http://www.bracpmo.navy.mil/bracbases/california/hps>

USS Russell

This monthly progress report (MPR) summarizes environmental restoration activities conducted by the U.S. Department of the Navy at Hunters Point Shipyard (HPS) during July 2006. This MPR is prepared in accordance with the HPS Federal Facility Agreement, Section 6.6. The MPR is presented in three sections. Section 1.0, Parcel Updates, summarizes key activities at each parcel completed during the past month and planned for the upcoming two months. Section 2.0, Special Recognition, recognizes members of the Navy, regulatory agencies, and community who work together on projects for HPS. Section 3.0, Schedule, identifies submittals, meetings, and field activities completed during the past month and planned for the upcoming two months.

1.0 PARCEL UPDATES

This section summarizes key activities at each parcel completed during the past month and activities planned for the upcoming two months.

1.1 PARCEL B


The activities completed during July 2006 and planned for the upcoming two months at Parcel B are summarized below.

July 2006 Activities at Parcel B

- Continued groundwater sampling in accordance with the Sampling and Analysis Plan (SAP) for basewide groundwater monitoring. Continued to develop quarterly groundwater monitoring reports.
- Continued the radiological removal action of the storm drains and sanitary sewer lines.
- Prepared and submitted the Draft Treatability Study Report for Phase II soil vapor extraction (SVE) treatment in Building 123.

August and September 2006 Activities at Parcel B

- Continue groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continue to develop and submit quarterly groundwater monitoring reports.
- Continue responding to agency comments on the Draft Technical Memorandum in Support of a Record of Decision (ROD) Amendment (TMSRA).
- Prepare the Draft Radiological Addendum for the TMSRA.
- Prepare the Draft Final Status Survey Report for Building 114.
- Prepare the Draft Final Status Survey Report for the First Sanitary Sewer Unit



Hunters Point Shipyard



Sanitary Sewer/Stormdrain Line Removals at Parcel B

1.2 PARCEL C

The activities completed during July 2006 and planned for the upcoming two months at Parcel C are summarized below.

July 2006 Activities at Parcel C

- Continued groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continued to develop quarterly groundwater monitoring reports.
- Prepared and submitted the Final Groundwater Remedial Unit C-1 (RU-C1) Treatability Study Work Plan.
- Prepared and submitted the Draft Technical Memorandum on Contamination Delineation at RU-C5.

August and September 2006 Activities at Parcel C

- Continue groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continue to develop and submit quarterly groundwater monitoring reports.
- Prepare the Final Technical Memorandum for Contamination Delineation at RU-C5.

1.3 PARCEL D

The activities completed during July 2006 and planned for the upcoming two months at Parcel D are summarized below.

July 2006 Activities at Parcel D

- Continued groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continued to develop quarterly groundwater monitoring reports.

August and September 2006 Activities at Parcel D

- Continue groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continue to develop and submit quarterly groundwater monitoring reports.
- Continue preparation of the Draft Final Revised Feasibility Study (FS) Report for Parcel D.
- Continue preparation of the Draft Radiological Addendum for the FS.

1.4 PARCEL E

The activities completed during July 2006 and planned for the upcoming two months at Parcel E are summarized below.

July 2006 Activities at Parcel E

- Continued groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continued to develop quarterly groundwater monitoring reports.

August and September 2006 Activities at Parcel E

- Continue groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continue to develop and submit quarterly groundwater monitoring reports.
- Continue preparation of the Draft Remedial Investigation (RI) Report.
- Continue preparation of the Draft PCB Removal Action Completion Report.
- Continue excavation activities at the PCB hot spot area.

1.5 PARCEL E-2

The activities completed during July 2006 and planned for the upcoming two months at Parcel E-2 are summarized below.

July 2006 Activities at Parcel E-2

- Continued groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continued to develop quarterly groundwater monitoring reports.
- Prepared and submitted the Final Landfill Gas Monitoring Report (April 2006).
- Prepared and submitted the Annual Landfill Cap Operation and Maintenance Report for 2005-2006.
- Surveyed and sampled the stockpile pads for demobilization.

August and September 2006 Activities at Parcel E-2

- Continue groundwater sampling in accordance with the SAP for basewide groundwater monitoring. Continue to develop and submit quarterly groundwater monitoring reports.
- Continue monthly gas monitoring at the landfill. Continue to prepare and submit monthly landfill gas monitoring reports.
- Continue preparation of the Draft Remedial Investigation/Feasibility Study (RI/FS) report.
- Continue preparation of the Draft Radiological Addendum for the RI/FS.
- Continue site restoration of the metal slag removal action area in accordance with the work plans.
- Prepare the Draft Wetlands Mitigation and Monitoring Plan for the metal debris and slag areas.



Placement of Backfill at Parcel E-2 PCB Hot Spot

1.6 PARCEL F

The activities completed during July 2006 and planned for the upcoming two months at Parcel F are summarized below.

July 2006 Activities at Parcel F

- Continued preparation of the draft FS report for Parcel F.

August and September 2006 Future Activities at Parcel F

- Continue preparation of the draft FS report for Parcel F.

1.7 BASEWIDE

The activities completed during July 2006 and planned for the upcoming two months at Basewide Facilities are summarized below.

July 2006 Activities for the Basewide Facility

- Continued preparation of the annual update to the Storm Water Discharge Management Plan.

August and September 2006 Activities for the Basewide Facility

- Continue preparation of the annual update to the Storm Water Discharge Management Plan.

2.0 SPECIAL RECOGNITION

Joe Levell began his construction career in 1977. He has extensive experience with various types of construction, process equipment operation, and field operation management.

Mr. Levell started working for Tetra Tech EC, Inc. as a superintendent in 2000. Since then, he has supported projects at numerous military installations in California. He is currently the superintendent for the time-critical removal action at the PCB Hot Spot, Parcels E and E-2 at Hunters Point Shipyard, California.

Before he assumed field management of the PCB Hot Spot, Mr. Levell spent more than a year in Iraq as the construction manager on a Tetra Tech EC - Air Force contract.

Mr. Levell has four children, three boys and one girl. During his spare time, he enjoys camping, off-road motor sports, off-road bicycle riding, and snow skiing.

The Navy would like to thank Mr. Levell for his support of the HPS Time-Critical Removal Action at the PCB Hot Spot at Parcels E and E-2.



Joe Levell

3.0 SCHEDULE

This section presents a listing of meetings conducted and planned as well as deliverables submitted and planned during this reporting period.

July Meetings:

- ▶ Base Realignment and Closure (BRAC) Cleanup Team (BCT) Meeting- July 25, 2006
- ▶ Restoration Advisory Board Meeting - July 27, 2006

July Deliverables:

- ▶ Annual Landfill Cap Operation and Maintenance Report for 2005 – 2006
- ▶ Draft Building 123 Phase III SVE Treatability Study Report
- ▶ Draft Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum
- ▶ Final April 2006 Monthly Landfill Gas Monitoring Report
- ▶ Final RU-C1 Treatability Study Work Plan

August and September Meetings:

- ▶ BRAC Cleanup Team (BCT) Meeting - August 22, 2006
- ▶ Restoration Advisory Board Meeting - August 24, 2006
- ▶ Farmer’s Market Community Outreach – August 26, 2006
- ▶ Restoration Advisory Board Site Tour – August 26, 2006
- ▶ BRAC Cleanup Team (BCT) Meeting – September 26, 2006
- ▶ Restoration Advisory Board Meeting – September 28, 2006

August and September Deliverables:

Basewide

- ▶ Storm Water Discharge Management Plan
- ▶ Draft April to June 2006 Basewide Quarterly Groundwater Monitoring Report
- ▶ Draft January to March 2006 Basewide Quarterly Groundwater Monitoring Report
- ▶ Final October to December 2005 Basewide Quarterly Groundwater Monitoring Report

Parcel B

- ▶ Draft April to June 2006 Groundwater Monitoring Report
- ▶ Draft Final Status Survey Report, Building 114
- ▶ Draft Final Status Survey Report, First Sewer Unit
- ▶ Draft January to March 2006 Groundwater Monitoring Report
- ▶ Draft Radiological Addenda for the TMSRA
- ▶ Final October to December 2005 Groundwater Monitoring Report (Annual Report)
- ▶ Response to Comments for Draft Technical Memorandum in Support of ROD Amendment

Parcel C

- ▶ Final Parcels B/C Contamination Delineation at RU-C5 Technical Memorandum

Parcel D

- ▶ Draft Final Revised Feasibility Study

Parcels E and E-2

- ▶ Draft June 2006 Monthly Landfill Gas Monitoring Report
- ▶ Final May 2006 Monthly Landfill Gas Monitoring Report
- ▶ Draft July 2006 Monthly Landfill Gas Monitoring Report
- ▶ Final June 2006 Monthly Landfill Gas Monitoring Report
- ▶ Draft August 2006 Monthly Landfill Gas Monitoring Report